

## Construction Update - 9/2/2021

**PROJECT:** CDBG Street Rehabilitation Project

**PROJECT CENTERLINE ROAD MILES:** 2.1 Miles

**BID DATE:** 12/3/2020

**START DATE:** 4/26/2021

**END DATE:** 8/31/2021

<b>STREET</b>	<b>FROM</b>	<b>TO</b>	<b>STATUS</b>
BOB STREET	SARAH STREET	VIRGINIA STREET	Completed 07/2021
BOB STREET	SARAH STREET	MAY STREET	Completed 08/2021
ECTOR AVENUE	HARRIOT STREET	SOUTH END	Completed 07/2021
GOLIAD STREET	COLLEGE STREET	WASHINGTON BOULEVARD	Completed 07/2021