

Construction Update 6/6/2022

PROJECT: Concrete Pavement Repair City Wide - Phase II

BID DATE: 2/3/2022

START DATE: 3/7/2022

END DATE: Estimated 3/31/2023

STREET	FROM	TO	STATUS
ADA AVENUE	HAYWOOD DRIVE	COMSTOCK ROAD	Completed 5/2022
BALDWIN STREET	CONCORD ROAD	RUSSELL DRIVE	Completed 4/2022
BARTON STREET	REGINA LANE	EDSON DRIVE	Completed 4/2022
BLOSSOM DRIVE	PROCTER STREET	PIERRE DRIVE	
DRISKILL STREET	KENWOOD DRIVE	AUSTIN STREET	Completed 3/2022
E. LAVACA STREET	RAILROAD TRACK	HIGHLAND AVENUE	
GLASGOW LANE	HOWELL STREET	CUL-DE-SAC	Completed 4/2022
GLEN OAKS CIRCLE	COMSTOCK ROAD	CUL-DE-SAC	Completed 5/2022
HAYWOOD DRIVE	CONCORD ROAD	ADA AVENUE	Completed 5/2022
HEATHERWOOD DRIVE	FOLSOM DRIVE	CUL-DE-SAC	Completed 4/2022
HELBIG ROAD	LUCAS DRIVE	ASPHALT PAVEMENT	Completed 6/2022
LAUREL AVENUE	23RD STREET	OFFICE PARK DRIVE	
LAUREL AVENUE	PARK STREET	ORLEANS STREET	Under Construction Est. End 6/10/22
LIBERTY AVENUE	7TH STREET	8TH STREET	
LOLA LANE	RUTH ROAD	MORROGH DRIVE	
MAYHAW DRIVE	AVIE LANE	ADA AVENUE	Completed 5/2022
MORROGH DRIVE	BAYOU ROAD	LOLA LANE	
PIERRE DRIVE	BLOSSOM DRIVE	CUL-DE-SAC	
RUTH ROAD	BAYOU ROAD	ELOISE STREET	
SARAH STREET	4TH STREET	RAILROAD TRACK	
SHADY LANE	WHEAT DRIVE	SLEEPY LANE	Completed 3/2022
STACEWOOD DRIVE	WESTGATE DRIVE	MADRID DRIVE	
TUPELO STREET	MAYHAW DRIVE	YAUPON DRIVE	Completed 5/2022
WEBB LANE	VANS WAY	BRYANT WAY	
WESTPARK CIRCLE	MAJOR DRIVE	NORTH END	
WILLOW BEND DRIVE	S. MAJOR DRIVE	QUIET BEND	

Construction Update - 5/14/2021

PROJECT: Concrete Pavement Repair

BID DATE: 10/4/2018

START DATE: 12/1/2018

END DATE: 4/23/2021

STREET	FROM	TO	STATUS
Ashland Lane	Avenue Bellchase	End of Cul-De-Sac to the East	Completed 11/2019
Auburn Drive	Baylor Lane	Cornell Drive	Completed 01/2021
Austin Street	Driskill Street	IH-10 Frontage Road	Completed 11/2019
Berkshire Lane	North Caldwell Drive	Stratton Lane	Completed 06/2020
Blackmon Lane	Minglewood Drive	Willowood Drive	Completed 08/2020
Bonney Briar Place	Willow Way Drive	End of Cul-De-Sac	Completed 02/2020
Cambridge Lane	Berkshire Lane	Montclair Drive	Completed 06/2020
College Street	300 FT West of 11th Street	500 FT East of 11th Street	Completed 03/2019
Colonial Drive			Completed 01/2020
Continental/Ventura			Completed 04/2021
Corley Avenue	South 9th Street	South 8th Street	Completed 03/2021
Corley Avenue	12th Street	South 11th Street	Completed 11/2020
Corley Avenue	Ocean Drive	Rainbow	Completed 04/2021
Crestwood Drive	Crawford Street	19th Street	Completed 10/2019
Daisy Drive	Norwood Drive	Elaine Drive	Completed 01/2020
Doucette Avenue	Irving Avenue	Brooklyn Street	Completed 03/2021
East Lavaca Street	Highland Avenue	Spark Street	Completed 04/2019
East Lavaca Street	Hartel Street	University Drive	Completed 04/2019
Edson Drive	Gladys Avenue	North Circuit Drive	Completed 08/2019
Elaine Drive	Daisy Drive	Westgate Drive	Completed 12/2019
Elmhurst Drive	Tara Street	End of Cul-De-Sac to the East	Completed 11/2019
Folsom Drive	Ridgeland Avenue	West Lucas	Completed 03/2019
Georgetown Street	Townhouse Lane	Meadow Way	Completed 05/2020
Grant Street	Brooklyn Street	Poplar Street	Completed 01/2021
Houston Street	Ollie Street	Hebert Street	Completed 12/2020
Infinity Lane	Serene Drive	Dellwood Lane	Completed 08/2019
Jim Gilligan Way	University Drive	Rolfe Christopher Drive	Completed 02/2019
Jim Gilligan Way	Hunter Street	MLK Jr Parkway	Completed 07/2019
Kenwood Drive	300 West of Longfellow Drive	Longfellow Drive	Completed 10/2019
Lakeview Circle	Delaware Street	End of Cul-De-Sac	Completed 07/2020
Lindbergh Drive	College Street	Jeny Lane	Completed 06/2020
Longfellow Drive	Gladys Avenue	Kenwood Drive	Completed 09/2019
Margo Lane	Beaumont Drive	500 FT East of BMT Drive	Completed 10/2020
Meadow Way	Longmeadow Drive	Georgetown Street	Completed 05/2020
North 23rd Street	Gladys Avenue	Queens Row	Completed 07/2019
Norwood Drive	Madrid Drive	Daisy Drive	Completed 01/2020
Oriole Drive	Wren Way	300 FT East of Wren Way	Completed 02/2020
Pan Street	Futura Street	Belvedere Drive	Completed 06/2019
Phelan Boulevard	Plaza Drive	Peyton Drive	Completed 03/2019
Pleasant Bend Drive	San Anselmo Street	Enchanted Avenue	Completed 04/2021
Regina Lane	Cofey Drive	Edson Drive	Completed 10/2019
Rena Street	Bob Street	Caddillac Lane	Completed 04/2019
Russell Drive	Concord Road	Baldwin Street	Completed 06/2020
Sandwood Lane	Kenwood Drive	Crestwood Drive	Completed 09/2019
Sherman Street	Hemlock Street	Carroll Street	Completed 01/2021
South 4th Street	Hebert Street	Nora Street	Completed 05/2019
Tara Street	Chadwick Drive	Dunleith Street	Completed 11/2019
Thomas Court	Thomas Road	Dead End to the East	Completed 11/2019
Townhouse Lane	Langham Road	Longmeadow Drive	Completed 05/2020
Turnberry Circle	Willow Bend Drive	East to the End of Cul-De-Sac	Completed 03/2020
Usan Street	Hebert Street	Nora Street	Completed 12/2020
Walden Road	South Major Drive	Willow Bend Drive	Completed 03/2019
Westmont Drive	Diane Drive	300 FT North of Diane Drive	Completed 07/2020
Wiess Street	Magnolia Avenue	Grand Avenue	Completed 04/2021
Wren Way	Laurel Avenue	End of Cul-De-Sac	Completed 02/2020
Yount Street	Frost Street	Clinton Street	Completed 11/2019

Streets with no limits are specific repairs and/or intersections.